



# VANTAGE (VTG) INSTALLATION & OPERATION "START-UP" REPORT

**NOTE:**  
TO BE COMPLETED BY A FACTORY AUTHORIZED TECHNICIAN HOLDING A VALID VANTAGE (VTG) CERTIFICATE OF REGISTRATION. WARRANTY COVERAGE IS VALID ONLY IF THIS FORM IS SUCCESSFULLY COMPLETED AND RETURNED TO FULTON WITHIN TWELVE WEEKS OF START-UP.

DATE	
TECHNICIAN	
TECH. COMPANY	
TECH CERTIFICATE #	
BOILER MODEL	
NATIONAL BOARD #	

FULTON REP.	
CUSTOMER	
CONTACT NAME	
CITY, STATE	
PHONE NUMBER	
E-MAIL	

**GENERAL:**

Boiler room pressure (Note: Must be neutral pressure):	_____	INCHES WC
Flue gas condensate drain maintains minimum slope and trap height?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
For setpoints <100°F is LMV parameter 545 set to "30"?	<input type="checkbox"/> YES	<input type="checkbox"/> NO <input type="checkbox"/> N/A
Is boiler motor rotation correct?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
Is an oil filter, check valve and shut-off valve installed per Figure 17/18?	<input type="checkbox"/> YES	<input type="checkbox"/> NO <input type="checkbox"/> N/A
Oil pump inlet (suction side) pressure (Note: NFPA 31 code is 3 psi maximum):	_____	PSI <input type="checkbox"/> N/A

**COMBUSTION AIR SUPPLY FROM BOILER ROOM ONLY:**

If boiler room, what is the Upper Louver Size? (net free area)	_____	SQFT
If boiler room, what is the Lower Louver Size? (net free area)	_____	SQFT
Combustion air louver type	<input type="checkbox"/> FIXED	<input type="checkbox"/> MOTORIZED
If motorized, are they interlocked with the boilers?	<input type="checkbox"/> YES	<input type="checkbox"/> NO <input type="checkbox"/> N/A

**COMBUSTION AIR SUPPLY DUCTED DIRECTLY TO BOILER ONLY:**

Combustion air intake material type (ie: PVC, Spiral Metal Duct, etc.)	_____	
Air intake termination location	<input type="checkbox"/> ROOFTOP <input type="checkbox"/> SIDEWALL	
Intake configuration	<input type="checkbox"/> INDIVIDUAL <input type="checkbox"/> COMMON	
Combustion air intake ducting diameter	_____	INCHES
Combustion air intake ducting length	_____	FEET
Combustion air intake elbow quantity	45'S _____	90'S _____
Horizontal separation between intake and exhaust termination	_____	FEET
Vertical separation between intake and exhaust termination	_____	FEET

**FLUE GAS EXHAUST VENT CONFIGURATION:**

Flue Gas Exhaust Venting (ie: CAT II/IV, AL29 - 4C or 316L SS)	_____	
Exhaust termination location	<input type="checkbox"/> ROOFTOP <input type="checkbox"/> SIDEWALL	
Exhaust configuration	<input type="checkbox"/> INDIVIDUAL <input type="checkbox"/> COMMON	
Venting inside diameter	_____	INCHES
Total Venting length (Rise + Run)	_____	FEET
Vertical rise only	_____	FEET
Elbows quantity	45'S _____	90'S _____
Is an exhaust fan installed?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
Exhaust fan setpoint pressure?	_____	INCHES WC
Common vent pressure with all the boilers on at...	HIGH FIRE _____	LOW FIRE _____
Does the boiler have a modulating draft damper?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
Does the common exhaust have a modulating draft damper?	<input type="checkbox"/> YES	<input type="checkbox"/> NO <input type="checkbox"/> N/A

**SAFETY CHECKS:** Check all safeties below for proper operation and document the final settings.

DEVICE	SETTING	OPERATIONAL
Low Water Safety		
Air Switch		
Low Gas Pressure Switch		
High Gas Pressure Switch		
Low Oil Pressure Switch		
High Oil Pressure Switch		

DEVICE	SETTING	OPERATIONAL
Blower Motor Overload		
Oil Pump Overload		
High Temperature Limit		
Temperature Controller		
Fuel Train Leak Test		
Proof of Closure (POC)		

**MOTOR MEASUREMENTS:**

LEGS :	Amperage			Voltage		
	L1	L2	L3	L1-L2	L2-L3	L1-L3
Blower Motor @ High Fire						
Oil Pump Motor						

**PRIMARY FUEL COMBUSTION SETTINGS:** Fuel Type is:  Natural Gas  Propane

FIRING POSITION:	P0 LIGHT	P1 5:1	P2 3:1	P3	P4	P5	P6	P7	P8	P9 100%
Fuel Position										
Air Position										
Supply Gas Pressure (InWC)										
Manifold Gas Pressure (InWC)										
Pilot Gas Pressure (InWC)										
Fan Discharge Pressure (InWC)										
Analyzer O2 %										
CO2 %										
CO ppm										
NOx @ 3%										
Room Ambient Temp. °F										
Combustion Air Temp. °F										
Stack Temperature °F										
Stack Draft (InWC) *										
Outlet Water Temp. °F										
Main Flame Signal										
Pilot Flame Signal **										

\* Use only a Slack Tube® Manometer or equivalent. The use of a digital manometer is not recommended.

\*\* Where applicable

**ALARM HISTORY (SIEMENS LMV3)**

Parameter	Error Code	Diagnostic Code	Error Class	Error Phase	Startup Counter	Output	Description of Fault
	701						
	702						

**OPERATING HISTORY (SIEMENS LMV3)**

P-161 Total Faults	
P-162 Operating Hours	
P-166 Number of Startups	

**LO-HI-LO SECOND FUEL COMBUSTION SETTINGS: #2 Fuel Oil Lo-Hi-Lo (Staged)**

FIRING POSITION:	P0 LIGHT	P1 STAGE 1	P2 ON	P2 STAGE 2	P2 OFF
Oil Pump Pressure (psi)					
Oil Return Pressure (psi)					
Oil Pump Inlet Suction (psi)					
Combustion Head Setting		▣	▣	▣	▣
Air Position					
Fan Discharge Pressure (InWC)					
Smoke Spot (Scale Number)	▣	▣	▣		▣
Visible Smoke		▣		▣	
Analyzer O2 %					
CO2 %					
CO ppm					
Boiler Room Ambient Temp. °F		▣	▣		▣
Combustion Air Temp. °F		▣	▣		▣
Stack Temperature °F			▣		▣
Stack Draft (InWC)			▣		▣
Outlet Water Temp. °F					▣
Main Flame Signal	▣	▣	▣		▣

**MODULATED SECOND FUEL COMBUSTION SETTINGS: Fuel Type is:  #2 Fuel Oil Modulated  Propane**

FIRING POSITION:	P0 LIGHT	P1	P2	P3	P4	P5	P6	P7	P8	P9 100%
Oil Pump Pressure (psi)										
Oil Return Pressure (psi)										
Oil Pump Inlet Suction (psi)										
Combustion Head Setting		▣	▣	▣	▣	▣	▣	▣	▣	
Fuel Position										
Air Position										
Supply Gas Pressure (InWC)			▣	▣	▣	▣	▣	▣	▣	
Manifold Gas Pressure (InWC)										
Pilot Gas Pressure (InWC)		▣	▣	▣	▣	▣	▣	▣	▣	▣
Fan Discharge Pressure (InWC)										
Smoke Spot (Scale Number)	▣	▣	▣	▣	▣	▣	▣	▣	▣	
Analyzer O2 %										
CO2 %										
CO ppm										
Room Ambient Temp. °F		▣	▣	▣	▣	▣	▣	▣	▣	
Combustion Air Temp. °F		▣	▣	▣	▣	▣	▣	▣	▣	
Stack Temperature °F										
Stack Draft (InWC)										
Outlet Water Temp. °F										
Main Flame Signal	▣	▣	▣	▣	▣	▣	▣	▣	▣	
Pilot Flame Signal		▣	▣	▣	▣	▣	▣	▣	▣	▣

*When complete, please keep this form with the boiler, store a record copy in a safe location, and return a copy to Fulton:*

**Fulton, ATTN: Service Coordinator, 972 Centerville Road, Pulaski, New York 13142**

Phone: (315) 298-5121 • Fax: (315) 298-6390

**NOTE:** Submission of this report is not an acceptance or approval of the technician's work and recorded data. Received reports will be filed but may not be reviewed by technical service.